

| | | | |
|---|-----------------------------------|--|-------------|
| Seattle RFCS (ORCA) Schedule | CCA Attachment A-1 / Attachment H | 07-Sep-05 12:59 | |
| Activity Name | SEA-02191 v2.0 Key Date Summary | Start | Finish |
| Phase I | | 08-Aug-05 A | 24-Oct-06 |
| Completion and Acceptance of Conditional Final Design (NAC) Issuance | | | 08-Aug-05 A |
| Completion and Acceptance of Final Design (NAC) | | | 08-Sep-05 |
| Completion of Hardware and Functional Factory Acceptance Testing (FAT) (Located in Perth) | | | 10-Jan-06 |
| Completion of System Integration Testing (SIT) | | | 09-Mar-06 |
| Completion of BETA Test Readiness (Beta Start) | | | 12-Jun-06 |
| Beta Acceptance (Payment Milestone) | | | 24-Oct-06 |
| Phase II | | 25-Oct-06 | 27-Jun-08 |
| Phase II NTP | | 25-Oct-06 | |
| Deliver and Install Full Roll-Out Documents | | 09-Jul-07 | 10-Jul-07 |
| Complete System Commissioning (Revenue Ready) | | | 03-Oct-07 |
| Full System Acceptance (Project Complete) | | | 27-Jun-08 |
| Project Start up Milestones | | 02-Nov-07 | 02-Nov-07 |
| Go Live | | 02-Nov-07 | |
| System Integration Testing | | 25-Jan-06 | 02-May-06 |
| SIT - Completion of Test Readiness | | | 25-Jan-06 |
| SIT (Customer Witness) Complete | | | 09-Mar-06 |
| SIT Test Report Complete | | | 02-May-06 |
| Hardware | | 17-Jan-06 | 17-Jan-06 |
| Equipment Installation - Full Roll-Out Phase I Equipment Commences | | 17-Jan-06 | |
| Factory Acceptance Testing | | 04-Jun-07 | 04-Jun-07 |
| Completion of FAT for Modified Systems | | | 04-Jun-07 |
| System Integration Testing | | 09-Jul-07 | 09-Jul-07 |
| Completion of SIT for Modified Systems (Conducted in Perth) | | | 09-Jul-07 |
| Hardware | | 10-Jan-07 | 10-Jan-07 |
| Equipment Installation - Full Roll-Out Phase II Equipment Commences | | 10-Jan-07 | |
| PDR Group 3 High Level Review | | 15-Nov-04 A | 15-Nov-04 A |
| PDR NAC for Group 3 | | | 15-Nov-04 A |
| CDRL 18 Beta Test Plan | | 12-Dec-05 | 12-Dec-05 |
| CDRL 18 Complete | | | 12-Dec-05 |
| Completion of Installation, Testing and Commissioning | | 11-Jan-07 | 11-Jan-07 |
| Phase II: All Agencies Equipment Installation (Start) | | 11-Jan-07 | |
| King County Metro Equipment Delivery | | 20-Jan-06 | 20-Jan-06 |
| KCM - First Delivery of Equipment | | 20-Jan-06 | |
| King County Metro On-Board Bus Installation I | | 17-Mar-06 | 27-Apr-06 |
| KCM - On-Board Equipment (Phase II) | | 17-Mar-06 | 27-Apr-06 |
| Beta Test | | 15-Jun-06 | 11-Sep-06 |
| Beta Test Settling in Period | | 15-Jun-06 | 24-Jun-06 |
| Primary Beta Test Start | | 25-Jun-06 | |
| Primary Beta Test Complete | | | 07-Aug-06 |
| Extended Beta Test | | 08-Aug-06 | 11-Sep-06 |
| Acceptance Test Activities | | 03-Nov-07 | 30-Apr-08 |
| Acceptance Testing | | 03-Nov-07 | 30-Apr-08 |
| This document will be appended with the updated and approved version of the New Project Schedule. | | | |
| | Page 1 of 1 | TASK filter: CDRL 42 Key Date Summary. | |
| | | © Primavera Systems, Inc. | |